

PT. ORI POLYTEC COMPOSITES
 NAMA PROJECT : Kine - Supervisi
 PERIODE PROJECT : 11 - 17 September 2023
 NO SO : SOL230152

BUDGET USAGE :
 PROGRESS : 0.00%



NO.	DESCRIPTION	KETERANGAN				BUDGET		KETERANGAN
		PER	HARI	QTY	UNIT	HARGA (@)	JUMLAH	
1	MANPOWER COST							
	UANG MAKAN + SAKU (ENGINEERING)		7	1	hari	172,000	1,204,000	
	SUB TOTAL-1						1,204,000	
2	MOBILISASI WORKER							
	Transport (AKOMODASI DI SITE)		7	1	hari	50,000	350,000	
	SUB TOTAL-2						350,000	
3	AKOMODASI DI SITE							
	Penginapan		7	1	hr	Rp 400,000	2,800,000	
	SUB TOTAL-3						2,800,000	
4	CONSUMMABLES							
	Tools & Equipment					Rp -	-	
	SUB TOTAL-4						-	
5	LAIN-LAIN							
	biaya tak terduga						-	
	Pembulatan						-	
	SUB TOTAL-5						-	
	TOTAL						4,354,000	

NOTE :

Silahkan ditransfer ke rek. : 7285312167
 BANK : BCA
 an. Trisna

BUDGET	293,735,000	100.00%
REALISASI	16,181,979	5.51%
SISA BUDGET	277,553,021	94.49%
PROGRESS PEKERJAAN		

Steven Chantanu

Mansyur
 (Deputy Directur)



Doc No. : ENG-FSE-230067L-004

Rev : 0

DAILY FIELD SERVICE REPORT

Project : Line Project WP 4

Customer : Lotte E&C Indonesia

Contractor : KINE PROJECT JO

Contact Person : Mr. Eun Chul

General Activities W2**Saturday, 26 August 2023**

Erection spool (5 spool)

Barcol check, approval fit-up (2 spool), and lamination check (defect comment)

Sunday, 27 August 2023

Rest day. No activity

Monday, 28 August 2023

Monitoring external and internal lamination process (2 spool)

Check and approval fit-up DN 1000 (2 spool) and DN 800 (2 spool)

Tuesday, 29 August 2023

Barcol check and fi-up check by QC ORI and DAEAH (2 spool DN 800)

Assesment internal lamination issue for DN 800

Monitoring lamination process (2 spool DN 800 and 4 Spool DN 1000)

Wednesday, 30 August 2023

Erection Pipe spool (1 spool)

Repair defect lamination (1 spool)

Check and approval fit-up (3 spool DN 800)

Monitoring External and internal lamination (4 spool Dn 800 and 1 Spool DN 1000).

Thursday, 31 August 2023

Inspection spool (DAEAH, KINE and ORI)

Checking fit-up spool elbow to pipe. *Note : Repair joint

Approval spool for starting lamination (2 spool DN 800 and 2 spool DN 1000)

Friday, 01 September 2023

Checking calculation lammination as per actual size DN 1000 (42")

Reducing the cobalt percentage to 0.05% due to adjusting the temperature in the field.

Barcol check (1 spool DN 800 and 1 spool DN 1000) and approval fit-up (1 spool DN 1000)

Reported by : TRISNA RIZKY (Field Service Representative)

Acknowledged by : SURATNO (Supervisor KINE PROJECT JO)

Remarks :

DAILY FIELD SERVICE REPORT

Project : Line Project WP 4

Customer : Lotte E&C Indonesia

Contractor : KINE PROJECT JO

Contact Person : Mr. Eun Chul

Photo Activities



Erection Spool Pipe DN 1000
26 August 2023



Check and approval fit-up
28 August 2023



Hi-lo check
29 August 2023



Erection spool pipe DN 1000
30 August 2023



Inspectin with Construction
31 August 2023



Calculation material lamination actual
25 August 2023

Reported by : TRISNA RIZKY (Field Service Representative PT ORI POLYTEC COMPOSITES)

Acknowledged by : SURATNO (Supervisor KINE PROJECT JO)

Remarks :



FIELD SERVICE TIME SHEET

Customer : Lotte E&C
Name of FSE : Trisna Rizky H.T & Deddy Adrianto

Project Name : LEC WP-4 - LOTTE
No SO : SOC230007
Doc. No : FSE-TS-002-30

Day	Date	Desc. Activity	Time			Sign	Over Time			Sign	Remarks
			Start	End	Total (hour)		Start	End	Total (hour)		
Thu	24/08/2023	Working at height training and approval fit-up	08.00	17.00	8						
Fri	25/08/2023	Monitoring Mixing top coat material	08.00	17.00	8						
Sat	26/08/2023	Erection spool and check fit-up and ext. lamination	08.00	17.00	8						
Sun	27/08/2023	-	-	-							
Mon	28/08/2023	Monitoring external and internal lamination (DN 1000)	8.000	17.00	8						
Tue	29/28/2023	Barcol, and fit-up check	8.000	17.00	8						
Wed	30/08/2023	Approval fit-up and repair defect spool	8.000	17.00	8						
Total					40						

PT ORI POLYTEC COMPOSITES
Prepared by,

Trisna Rizky
Field Service Engineer

KINE PROJECT JO
Approved by,

Kim Teon Ho
PIPING ENGINEER