WEEKLY ADVANCE W1

FT. ORI POLYTEC COMPOSITES NAMA PROJECT ORI PERIODE PROJECT : 10 - 16 Juli 2023 NO SO

: Repair ABR : SOC230023 BUDGET USAGE: Rp PROGRESS:

500,000

1,450,000

149,463,247.02

33.61%

NO.	DESCRIPTION MANPOWER COST				BUDGET				KETERANGAN
		MP	HARI	UNIT	HARGA (@)		JUMLAH		KETERANGAN
		BE WEIG			Opp. 1	(SIR) I	J. Jan		
	SUB TOTAL-1						Rp		
2	MOBILISASI WORKER							-	
	BBM Operasional	1	40	liter	Rp	10,000	Rp	400,000	
	SUB TOTAL-2						Rp	400,000	
3	AKOMODASI DI SITE		自名 日度	NY II					
	Listrik Mess 1		0	mess	Rp	250,000	Rp		
	PDAM		0	mess	Rp	400,000	Rp		
	Paket HP dan Internet	1	1	lot	Rp	50,000	Rp	50,000	SPV
	Air minum isi ulang	0	1	lot	Rp	400,000	Rp	400,000	Di lapangan dan Mess
	ATK	0	1	lot	Rp	100,000	Rp	100,000	
	SUB TOTAL-3						Rp	550,000	
4	CONSUMMABLES & TOOLS	0							
	SUB TOTAL-4						Rp		
5	LAIN-LAIN *)	0							
	Biaya tak terduga, dll nya	1	1	lot	Rp	500,000	Rp	500,000	
							Rn		

NOTE:

Silahkan ditransfer ke rek. : Dody Juni

BANK BCA

SUB TOTAL-5

Pembulatan

NO. REK. 5221474679

Mengajukan

Menyetujui

BUDGET 149,463,247 100.00% REALISASI 41,555,200 **27.80**%

GRAND TOTAL

SISA BUDGET 107,908,047 PROGRESS PEKERJAAN 33.61%

Dody Juni Andika

Mansyur