WEEKLY ADVANCE W28

PT. ORI POLYTEC COMPOSITES
NAMA PROJECT - DB E

ORI PERIODE PROJE : 5 - 15 Oktober 2023

NO SO

: SOC230012

BUDGET USAGE : PROGRESS: 3,115,892,290.68

93.46%

	DESCRIPTION MANPOWER COST					BUD	GET		VETERANGAN
NO.		MP	HARI	UNIT	HARGA (@)		JUMLAH		KETERANGAN
1					100	ALC: DO	9	AVE	
	Pak Steven	1	11	hari	Rp	205,000	Rp	2,255,000	Per 5 - 15 Okt 2023
	SUB TOTAL-1						Rp	2,255,000	
2	MOBILISASI WORKER							-	
	Transport Mob	1		lot	Rp	300,000	Rp	300,000	Rumah - Bandara CGK
	Transport Demob	1		lot	Rp	300,000	Rp	300,000	Bandara CGK - Rumah
	Transport di Site + Driver		11	hari	Rp	500,000	Rp	5,500,000	
	SUB TOTAL-2						Rp	6,100,000	
3	AKOMODASI DI SITE								
	Penginapan		10	hari	Rp	1,000,000	Rp	10,000,000	
	SUB TOTAL-3						Rp	10,000,000	
4	CONSUMMABLES & TOOLS	0							
	SUB TOTAL-4	-					Rp	-	
5	LAIN-LAIN *)	0							
							Rp	-	
	SUB TOTAL-5	1							
	Pembulatan								
	GRAND TOTAL		a la company				Rp	18,355,000	8.355.000

NOTE:

Silahkan ditransfer ke rek. : Steven Chantanu

BANK MANDIRI

NO. REK.

BUDGET

REALISASI

SISA BUDGET

1650002415090

3,115,892,291 100.00%

93.46%

2,826,158,592

289,733,699

Mengajukan

MANSYUR **Deputy Director**

(*) Data Terlampir

PROGRESS PEKERJAAN